




Enhancing Accountability



THE AUDITOR-GENERAL

ON

UPGRADING OF KIBWEZI-MUTOMO-KITUI ROAD PROJECT

FOR THE YEAR ENDED 30 JUNE, 2022

KENYA NATIONAL HIGHWAYS AUTHORITY





MINISTRY OF TRANSPORT, INFRASTRUCTURE, HOUSING, URBAN DEVELOPMENT AND PUBLIC WORKS



Project Name - KIBWEZI - MUTOMO - KITUI - MIGWANI ROAD PROJECT

Implementing Entity – KENYA NATIONAL HIGHWAYS AUTHORITY - (KeNHA)

PROJECT LOAN NO: -CHINA EXIMBANK (CONTRACT NO. BLA2016K001)

ANNUAL REPORT AND FINANCIAL STATEMENTS

FOR THE FINANCIAL YEAR ENDED JUNE 30, 2022

CONTENTS PAGE

1.	PROJECT INFO	RMATION AND OVERALL PERFORMANCEiv
2.	STATEMENT O	F PERFORMANCE AGAINST PROJECT'S PREDETERMINED OBJECTIVESvii
3.	ENVIRONMENT	AL AND SUSTAINABILITY REPORTING
4.	STATEMENT O	F PROJECT MANAGEMENT RESPONSIBILITIESxii
5.		E INDEPENDENT AUDITORS ON KIBWEZI – MUTOMO – KITUI - MIGWANI ROAD
6.	STATEMENT O	F RECEIPTS AND PAYMENTS FOR THE YEAR ENDED 30TH JUNE 2022 1
7.	STATEMENT O	F FINANCIAL ASSETS AS AT 30TH JUNE 20222
8.	STATEMENT O	F CASHFLOW FOR THE PERIOD 30 TH JUNE 20223
9.		F COMPARISON OF BUDGET AND ACTUAL AMOUNTS FOR THE YEAR ENDED 30 TH
10.		CCOUNTING POLICIES5
11.	NOTES TO THE	FINANCIAL STATEMENTS 13
12.	OTHER IMPORT	ANT DISCLOSURES16
13.	PRIOR YEAR AU	JDITOR-GENERAL'S RECOMMENDATIONS18
1.4	ANNIEVES	

1. PROJECT INFORMATION AND OVERALL PERFORMANCE

1.1 Name and registered office

Project Name	Kibwezi – Mutomo – Kitui Road Project
Project Objectives	The loan will contribute to improve the accessibility, affordability and reliability of the transport infrastructure system to promote economic growth and socio-economic development in Kenya.
Project Registered Office and Physical Location:	The project headquarters offices are at Barabara Plaza, Jomo Kenyatta International Airport, Nairobi, Off Mazao Road (Opposite KCAA Headquarters)
Project Address	P.O. Box 49712-00100 Nairobi
Contacts:	Telephone: 020-8013842; Email dg@kenha.co.ke; Website www.kenha.co.ke

1.2 Project Information

1.2 1 Toject America	
Project Start Date:	28 th November 2016
Project End Date:	14th May 2022
Project Manager:	Eng. Charles Obuon – Director, Development
	Eng. S. Ogege - Project Engineer.
Project Sponsor:	The Export – Import Bank of China

1.3 Project Overview

1.5 1 Toject & ver view	Calla Minister Of Transport
Line Ministry/State Department of the project	The project is under the supervision of the Ministry Of Transport, Infrastructure, Housing, Urban Development & Public Works.
Project number	N/A
	i)Improvement of socio-economic status of Makueni and Kitui counties and the whole country as a whole.
Strategic goals of the	(ii)The project road will link Kitui and other counties and help boost tourism, mineral exploitation and transportation of agricultural produce, and link the region to the Mombasa Port.
Project	(iii)Reduction of travel time and vehicle and vehicle maintenance and operation costs.
	(iv) The project as part of the Mombasa – Isiolo-Addis Ababa Road Transportation Corridor will strengthen and boost regional trade

		between Kenya, Eth	niopia and	South Sudan.			
		(v) Strengthen the Connection between Kenya's three main regional transport corridors: Northern Corridor (A8), the Kenya – Ethiopia Corridor (A2) and Thika – Garissa - Liboi (A3)					
Other imp	portant	PROJECT COMP	ONENTS	S AND COSTS - LO	AN		
background information				USD			
of the project			Base Rate	Foreign Exchange Cost	Total Cost		
			%	USD	(USD)		
		A. Civil Works		0.02	(002)		
		Kibwezi – Mutomo - Kitui	85%	194,740,598.46	194,740,598.46		
		TOTAL		194,740,598.46	194,740,598.46		
		Contract No. KeNHA/1469/2016 – Sinohydro Corp the Contract sum of Kshs 18,404,888,139.00 The project is financed by Republic of China through Import Bank of China at 85% on Civil Works inclusive of works consultancy supervision while 15 by the Government of Kenya. PROJECT BACKGROUND: - In January 2011, the Government of Kenya (Gok Sinohydro Corporation of China entered into a comm for upgrading of the Kibwezi – Mutomo-Kitu					
precondition for receiving financing from the of China. In September 2016, the Government and Corporation agreed on a 42-Month Contrascope of works as follows: a) Engineering, procurement and Conkitui (145Kms) Road; b) Engineering, Procurement and ConMigwani direction (16.7 Kms); c) Related Township Road Kibwezi Township Roads (3Kms), (3Kms), Mutomo Township Roads (8Kms) d) Kibwezi and Kitui Interchanges e) Rehabilitation of the Kitui –Kabati R f) Kibwezi and Kitui Road Social Amn				vernment and Control Month Contract to ment and Construction ment and Construction 7.7 Kms); ad oads (3Kms), Ikutha ownship Roads and erchanges Kitui – Kabati Road (1	ractor, Sinohydro execute a revised fon of Kibwezi – tion of Kabati – Township Roads Kitui Township		

1.4 Bankers

Co-Operative Bank of Kenya Ltd

Upper Hill Branch, Nairobi

Account Number: '01141160979900

1.5 Auditors

Auditor General

Office of the Auditor - General

P.O. Box 30084 – 00100 GPO

Nairobi

1.6 Roles and Responsibilities

Name	Designation
Eng. C. Obuon	PIU Team Leader/Manager
Eng. S. Ogege	PIU Team Leader/Manager
Mr. R. Kilel	AD, supply Chain Services-Administration Staff (Procurement)
Mr. Chanje Kera	DD, Finance & Accounts - Administration Staff (Finance)
Ms. N. Odingo	CS/DD, Legal Services-Administration Staff (Legal)
Ms. M. Mwangi	AD, Human Resources Administration Staff (Human Resource)
Mr. W. Nyatwanga	D. Director, (Environmental & Social)
Ms R. Oloo	AD, Environment/RAP Team (Sociologist)

1.7 Funding summary

The project is for duration of three and half years with an approved budget of USD 194,740,598.46 equivalent to Kshs. 15,644,154,918 as highlighted in the table below:

A. Source of Funds

Source of funds	Donor Commitment	ts	Amount received to date		Undrawn balance to date	
	USD Kshs		USD	Kshs	USD	Kshs
	(A)	(A')	(B)	(B')	(A)-(B)	(A') – (B')
(i) Loan						
China Exim Bank	194,740,598	15,644,154,921	194,740,598	15,644,154,921	-	-
(ii) Counterpart Funds	-	3,435,361,592	-	3,435,361,592	-	-
Total	194,740,598	19,079,516,513	194,740,598	19,079,516,513	_	-

Note: - Contract Exchange rate – Kshs. 80.3333. Counterpart component costs includes the cost of land acquisition, relocation of services and project operating costs hence exceeding the amount of USD 34,365,987.96 (Kshs 2,760,733,220.85 equivalent) stated in the loan agreement

B. Application of Funds

Application of Funds		Amount received to 30th June 2022		Cumulative Amount paid to 30th June 2022		Unutilised balance to date	
		USD	Kshs	USD	Kshs	USD	Kshs
		(A)	(A')	(B)	(B')	(A)-(B)	(A')-(B')
(i) Loan							
China Exim Bank	19	4,740,598	15,644,154,921	194,740,598	15,644,154,921	-	-
(ii) Counterpart Funds		-	3,435,361,592	-	3,435,361,592	-	-
Total	19	4,740,598	19,079,516,513	194,740,598	19,079,516,513	-	-

1.8 Summary of Overall Project Performance:

(a) Budget performance against actual amounts for current year: -

	F	FY 2021/2022		
	Actual	Budget	%	
Counterpart Funds - Gok	43,718,465	90,000,000	49%	
Loan from External Development Partners	46,932,465	400,000,000	12%	
Total	90,650,930	490,000,000	19%	

(b) Physical progress based on outputs, outcome and impacts since project commencement. The project physical progress is 99.5%

Comment on value-for-money achievements.

- The authority (KeNHA) has put in place adequate checks & balances on appointment of the works consultant supervision who oversees the project implementation on daily basis on consultation and subsequent approvals from the employer and the bank.
- > In addition to works supervision, the consultant undertakes design review before commencement of roads construction works to reduce uncertainties.
- Regular auditing of the project by Internal Auditors, External Auditors and Quality Assurance Departments.
- Monthly site meetings that involve the employer, the consultant and the contractor.

1.9 Summary of Project compliance: -

Significant cases of non-compliance with applicable laws and regulations, and essential external financing agreements/covenants involve delayed payments that attract interest.

2. STATEMENT OF PERFORMANCE AGAINST PROJECT'S PREDETERMINED OBJECTIVES Below is a summary of the Project's performance against the predetermined objectives:

Objective	Outcome	Indicator	Performance
Improve the accessibility, affordability and reliability of the transport infrastructure system to promote economic growth and socio-economic	(i) Improvement of socio-economic status of Makueni and Kitui counties and the whole country as a whole.	Socio Economic Status	Completion of 76% of the Road Project has contributed towards improving socio-economic status through job creation, trade facilitation and promotion of tourism
development in Kenya.	ii) The project road will link Kitui and other counties and help boost tourism, mineral exploitation and transportation of agricultural produce, and link the region to the Mombasa Port.	Level of Economic Activity	ompletion of 76% of the Road Project has contributed towards improving the level of economic activity through job creation, trade facilitation and promotion of tourism
	(iii) Reduction of travel time and vehicle maintenance and operation costs.	Reduced Travel Time	155 Kms of the project is completed, hence significantly reducing the travel time

3. ENVIRONMENTAL AND SUSTAINABILITY REPORTING

The Kibwezi – Mutomo – Kitui – Migwani Road Project exists to transform lives. This is our purpose; the driving force behind everything we do. It's what guides us to deliver our strategy. Below is a brief highlight of our activities that drive towards sustainability.

1. Sustainability strategy and profile

Sustainable Development Goals (SDGs) 2015-2030 provides a plan of action for the people and prosperity. Five out of the seventeen goals are pertinent to management of projects being undertaken by the Authority. These are being addressed through the following initiatives;

- a) Good health and well-being (SDG 3). The Authority strives to undertake Road Safety Audits to identify accident black spots, implement intervention measures and provide road safety education to reduce accidents;
- b) Gender Equality (SDG 5): The Authority encourages mainstreaming of gender equality in project and programmes by incorporating compliance to one third gender rule in procurement and recruitment;
- c) Industry, innovation and infrastructure (SDG 9): The Authority develops quality, reliable, sustainable and resilient infrastructure including regional and trans-border infrastructure to support economic development and human wellbeing with a focus on affordable and equitable access for all;
- d) Sustainable cities and communities (SDG 11): The Authority endeavours to extend the paved road network to hitherto underserved areas in the region to improve nationwide access to high speed and all weather connectivity; and
- e) Climate action (SDG 13): The Authority endeavours to combat negative impacts of road development through environmental mitigation, climate change measures and compliance with National Environment Management Authority (NEMA) requirements in all development projects

2. Environmental performance

The Authority is working towards ensuring environmental sustainability in projects by undertaking tree planting exercises, implementation of road beautification programs, enforce reinstatement of quarries and borrow pits after construction works, undertakes regular Environmental Impact Assessment (EIA) Audits, carries out M&E on Environment and Social Management Plan (ESMPs) as well as Environmental Social Impact Assessment (ESIA) on projects.

ENVIRONMENTAL AND SUSTAINABILITY REPORTING (continued)

3. Employee welfare

In all its staff appointments, the Authority takes deliberate actions to embrace Equal Employment Opportunity policies, gender mainstreaming, addresses concerns around Persons Living with Disabilities (PWDs) and takes affirmative action in line with prevailing Government Policy guidelines. The Authority prioritizes training to develop technical capacity of staff in the fields of Value Engineering, Project Financing, Project, Contract Management, Performance Based Maintenance and Safety.

4. Market place practices

The Authority strives to ensure responsible competition practices through undertaking annual governance audits in projects, monitoring the implementation of policies and further promotes ethical conduct in projects. The Authority equally sensitizes staff on corruption and integrity.

The Authority undertakes to be actively involved in the negotiations during budget sector hearings in order to increase budgetary allocations for projects thus honouring contracts by paying its liabilities on time.

5. Community Engagements

During the implementation of the Project, the Authority is committed to remaining a responsible corporate citizen by being accountable for its actions through engaging in Public Participation. The Project's goal in terms of community engagement is to ensure that the projects foster long-term relationships with stakeholders and communities around the project. The aim is not just to build roads that foster development but to ensure collaboration with the local communities to achieve sustainable development. The project staff is also encouraged to give back to society by participating in the Authority's corporate social responsibility projects.

The Contractor has been involved in various CSR activities geared towards providing the local residents through construction of water kiosks along the project road, improvement of access roads and enhancing learning and playing environment in schools along the project road. To enhance social safeguards in projects, the Authority undertakes Resettlement Action Plan (RAP) studies and implements its recommendations, carries out Social Impact Assessments (SIA), undertakes gender mainstreaming and conduct stakeholders' forum to sensitize the public in several cross cutting issues.

Some of the CSR Activities undertaken by the project includes:

ENVIRONMENTAL AND SUSTAINABILITY REPORTING (continued)

S. No.	Organization/ Beneficiary	Nature of CSR	Amount (KES)
1	Kibwezi University	Levelling the yard for Kibwezi University	205,000
2	Kibwezi DCC Office	Construction of parking area with AC finishing	2,230,000
3	Kibwezi Church	Levelling and maintenance of the yard	180,000
4	Kibwezi Town	Maintenance of existing road for the community	180,000
5	Km + Kibwezi Road A	Levelling and maintenance of existing refuse area	80,000
6	Km + Community	Construction of access road	60,000
7	Km Local Community,.	Providing water tank for local community	100
8	Mutomo Community at km	Grading and repairing of road and construction of Culvert	215,000
9	Kyoani Community at km	Improved existing dam and excavated new shallow Wells	1,288,500
10	Kanzoa Community, Mutomo,	Improvement of existing dam	330,000
11	David Ndolo, km	Improvement of existing dam	110,000
12	Local Community at km	Grading and maintenance of road to water point	205,000
13	Atongoi Pri. School, km	Donated cement and steel and levelling playground	254,800
14	Mutuni Community at km	Repair of existing road and construction of underground tank	1,272,800
15	Mutomo Police Station	Renovation of houses and providing 20,000 litres of water to Mutomo Police Division	140,000
16	Mutuni Pri. School, km	Erection of school fence	133,000
17	Matikoni Pri. School at km	Providing water for the school	140,000
18	Kiangu Secondary School at km	Levelling playground, fixing window panes and erection of school fence	165,000
19	UAE Sec. School at km	Grading and levelling of playing ground	203,000
20	Kitoo Primary School at km	Erection school fence, construction of gutter and contribution of water tank on 09/4/2018	180,000
21	KMTC	Repair of access road (0.5km) and clear the bushes	180,000
22	Muatini Pri. Sch., km +	Erection of school fence	20,000
23	Mutomo DCC Office	Grading and levelling of existing road	203,000
24	Uae Sec. School at km	learning tools, books and sports goods	150,000
25	School located at km	Erection fences and install windows for schools	65,000
26	Mutonya Pri School at km		90,000
		Levelling of playground	
27	Local community at km	Construction of water storage dam	780,000
28	Kibwezi Teachers' College	Levelling of school yard	98,000
29	School at Km	Levelling of school yard	88,000
30	Community at km	Construction of an earth dam	880,000
31	Community at km +	Construction of earth dam	1,180,000
32	Maluma Market	Putting out fire at Maluma market	50,000
33	Kwakilui Primary School	Road sign & bump and road construction for school	200,000
34	House owner at km	Erection of house fence	50,000
35	Km School	Erection of 700m fence for the school on 13/2/2019	600,000

ENVIRONMENTAL AND SUSTAINABILITY REPORTING (continued)

S. No.	Organization/ Beneficiary	Nature of CSR	Amount (KES)
36	Migwani Town	Grading and levelling of existing road and	300,000
37	km Quarry community	Grading and levelling of existing road (6 km)	200,000
38	Kwa-Kilui to Ilika Kambi		6 000 000
	Road	Grading and levelling of existing road	6,000,000
39	Kwa Toma-Nzeeu River Road	Grading and levelling of existing road	1,000,000
40	Road from Nguuni Market	Grading and levelling of existing road	300,000
41	Ikutha Town	Construction Ikutha bus parking	6,637,026
42	Athi campsite	Water supply system	3,600,000
43	Ikutha Training center	Grading and levelling of existing compound	270,000
44	Kwa Kilui Dispensary	Construction of School Pit Latrine	45,000
45	Kitui County Crusher Site	Bush Clearing and ground Levelling	270,000
46	Kwa Kilui Dispensary	Construction of Access Road	270,000
47	Kwa-Kilui/Ngunziu Borehole	Drilling, Casing and Equipping of the Borehole	2,225,000
48	Kwa Kethi- Mosa Borehole	Drilling, casing and equipping of the borehole	2,250,000
49	Kisasi – Kavisuni Road	Levelling and grading of the road section	4,338,380
50	Kanyangi - Kwa Vonza Road	Repair and levelling, bumps and road signs	5,900,197
51	Kwa Vonza Jun-Mulutu Rd	Repair and levelling, bumps and road signs	6,832,949
52	Kabati Borehole	Drilling, Casing and Equipping of Borehole	2,250,000
53	Tulia Earth dam	Construction of a 10,000 m3 dam at Tulia	50,000,000
54	Kitui Central- Majengo and Town	Grading of access road, bush clearing and desilting of Kalundu Dam	2,000,000
55	Chuluni-Nzambani Road J	Repair and levelling	200,000
56	Kisasi DCC Office	Fencing with chain-link and angle line steel	170,000
57	Tiva River Drift at Mulutu	Rescue a local truck stuck in the river	50,000
58	Ithookwe Primary School	Construction materials of toilet and school fence	210,000
59	Unyaa Primary School	Construction pump house and water house	540,000
60	Maselele Primary School	Fencing with Chain link and Angle line posts	600,000
61	Mutendea Community	Construction of the dam	1,350,000
62	Kitui St. John Eudes Centre	Access road to St. John Eudes Rehabilitation Centre	800,000
63	Tulia Market	Dismantle the market at the Tulia Town	20,000
64	AIC Mutonguni Girls Secondary School	Backfilling and levelling the on the school dormitory	200,000
65	Repair of the existing road to Km 146 Camp	Graveling, Levelling, trimming and compaction of the existing road	168,299
66	Repair of the existing road from Kwa Kilui Crusher to Mulutu	Graveling, Levelling, trimming and compaction of the existing road	1,246,859
	Total Amount (KES)		112,449,909

4. STATEMENT OF PROJECT MANAGEMENT RESPONSIBILITIES

The Director General, KeNHA and the Project Management for Kibwezi – Mutomo – Kitui – Migwani Road Project are responsible for the preparation and presentation of the Project's financial statements, which give a true and fair view of the state of affairs of the project for and as at the end of the financial year ended on June 30, 2022. This responsibility includes (i) maintaining adequate financial management arrangement and ensuring that these continue to be effective throughout the reporting period; (ii) maintaining proper accounting records, which disclose with reasonable accuracy at any time the financial position of the project; (iii) designing, implementing and maintaining internal controls relevant to the preparation and fair presentation of the financial statement, and ensuring that they are free from material misstatements, whether due to error or fraud; (iv) safeguarding the assets of the project; (v) selecting and applying appropriate accounting policies; and (vi) making accounting estimates that are reasonable in the circumstances.

The Director General, KeNHA and the Project Management for Kibwezi - Mutomo - Kitui - Migwani Road Project, accept responsibility for the project's Financial Statements, which have been prepared on the Cash Basis Method of Financial Reporting, using appropriate accounting policies in accordance with the International Public Sector Accounting Standards.

The Director General, KeNHA and Project Management for Kibwezi - Mutomo - Kitui - Migwani Road Project are of the opinion that the Project financial statements give a true and fair view of the state of the Project's transactions during the financial year ended June, 30, 2022 and the Project's financial position as at that date.

The Director General, KeNHA and the Project Implementation Team Leader for Kibwezi – Mutomo – Kitui – Migwani Road Project further confirm that completeness of the accounting records maintained for the Project, which have been relied upon in the preparation of the Project financial Statements as well as on the adequacy of the systems of internal financial control.

The Director General, KeNHA and the Project Implementation Team Leader for Kibwezi – Mutomo – Kitui – Migwani Road Project confirm that the Project has complied fully with applicable Government Regulations and the terms of external financing covenants, and that Project funds received during the financial year under audit are used for the eligible purposes for which they were intended and were properly accounted for.

Approval of the Project financial statements

The project financial statements were approved by the Director General, KeNHA and Project Management for Kibwezi - Mutomo - Kitui - Migwani Road Project on signed by them.

Eng. Kungu Ndungu

Director General

Eng. Charles Obuon **Director**, **Development** CPA Chanje Kera Deputy Director (F&A) ICPAK Member No: 8279

REPUBLIC OF KENYA

Telephone: +254-(20) 3214000 E-mail: info@oagkenya.go.ke Website: www.oagkenya.go.ke



HEADQUARTERS
Anniversary Towers
Monrovia Street
P.O. Box 30084-00100
NAIROBI

REPORT OF THE AUDITOR-GENERAL ON UPGRADING OF KIBWEZI-MUTOMO-KITUI ROAD PROJECT FOR THE YEAR ENDED 30 JUNE, 2022 - KENYA NATIONAL HIGHWAYS AUTHORITY

PREAMBLE

I draw your attention to the contents of my report which is in three parts:

- A. Report on the Financial Statements that considers whether the financial statements are fairly presented in accordance with the applicable financial reporting framework, accounting standards and the relevant laws and regulations that have a direct effect on the financial statements.
- B. Report on Lawfulness and Effectiveness in Use of Public Resources which considers compliance with applicable laws, regulations, policies, gazette notices, circulars, guidelines and manuals and whether public resources are applied in a prudent, efficient, economic, transparent and accountable manner to ensure Government achieves value for money and that such funds are applied for intended purpose.
- C. Report on Effectiveness of Internal Controls, Risk Management and Governance which considers how the entity has instituted checks and balances to guide internal operations. This responds to the effectiveness of the governance structure, the risk management environment, and the internal controls developed and implemented by those charged with governance for orderly, efficient and effective operations of the entity.

An unmodified opinion does not necessarily mean that an entity has complied with all relevant laws and regulations, and that its internal controls, risk management and governance systems are properly designed and were working effectively in the financial year under review.

The three parts of the report are aimed at addressing the statutory roles and responsibilities of the Auditor-General as provided by Article 229 of the Constitution, the Public Finance Management Act, 2012 and the Public Audit Act, 2015. The three parts of the report, when read together constitute the report of the Auditor-General.

REPORT ON THE FINANCIAL STATEMENTS

Qualified Opinion

I have audited the accompanying financial statements of Upgrading of Kibwezi-Mutomo-Kitui-Migwani Road Project set out on pages1 to 26, which comprise of the statement of financial assets as at 30 June, 2022, the statement of receipts and payments, statement of cash flows and the statement of comparison of budget and actual amounts for the year then ended, and a summary of significant accounting policies and other explanatory information in accordance with the provisions of Article 229 of the Constitution of Kenya and Section 35 of the Public Audit Act, 2015. I have obtained all the information and explanations which, to the best of my knowledge and belief, were necessary for the purpose of the audit.

In my opinion, except for the effect of the matters described in the Basis for Qualified Opinion section of my report, the financial statements present fairly, in all material respects, the financial position of the Upgrading of Kibwezi-Mutomo-Kitui-Mgwani Road Project as at 30 June, 2022, and of its financial performance and its cash flows for the year then ended, in accordance with International Public Sector Accounting Standards (Cash Basis) and comply with the Public Finance Management Act, 2012, and Financing Agreement No. BLA2016K001 dated 28 November, 2016 between the Export-Import Bank of China and the Government of the Republic of Kenya.

Basis for Qualified Opinion

1. Unsupported Expenditure

The statement of receipts and payments and Note 4 to the financial statements reflects an expenditure of Kshs.46,932,465 on acquisition of non-financial assets, which was presumably paid by the financier. However, no documentary evidence was provided for audit review to confirm the disbursement of the payments by the Lender.

In the circumstances, it was not possible to confirm the accuracy, validity and completeness of the Kshs.46,932,465 incurred on acquisition of non-financial assets.

2. Interest on Delayed Payments

Annex 3 to the financial statements reflects pending bills totalling to Kshs.3,566,237,990. Review of interim payment certificates relating to the pending bills revealed that the Company which was awarded the contract charged interest on delayed payments amounting to Kshs.338,775,822, as analyzed below;

Interim Payment Certificate No.	No. of Days Delayed	Interest in (Kshs.)
2 - 5	433	215,284,609
6 - 7	148	119,076,221
8	40	4,414,992
Total		338,775,822

Report of the Auditor-General on Upgrading of Kibwezi-Mutomo-Kitui-Migwani Road Project for the year ended 30 June, 2022 - Kenya National Highways Authority

The interest has been levied on the project even though from the project information all the committed funds have been received and paid out. This is a cost which could have been avoided had Management made the payments as and when they were due, considering that the Project had adequate funding at the time.

Consequently, the interest payable charged to the project is an irregular charge to public funds.

3. Accuracy of the Financial Statements

The statement of receipts and payments reflects comparative receipts and payments controlled by the entity amount of Kshs.796,772,220 and Kshs.945,910,929 respectively resulting to a deficit of Kshs.149,138,709. Although Note 7 to the financial statements indicates that the Kshs.149,138,709 was used to pay retention monies, it is not clear how the funds were obtained and how they were disbursed, considering that the financial statements are prepared on cash basis.

In the circumstances, it was not possible to confirm the accuracy of the acquisition of non-financial assets cumulative balance of Kshs.19,039,760,613. Further, it was not possible to confirm that the project's financial statements were presented in line with the prescribed reporting format.

The audit was conducted in accordance with International Standards of Supreme Audit Institutions (ISSAIs). I am independent of the Upgrading of Kibwezi-Mutomo-Kitui Road Project Management in accordance with ISSAI 130 on Code of Ethics. I have fulfilled other ethical responsibilities in accordance with the ISSAI and in accordance with other ethical requirements applicable to performing audit of financial statements in Kenya. I believe that the audit evidence I have obtained is sufficient and appropriate to provide a basis for my qualified opinion.

Key Audit Matters

Key audit matters are those matters that, in my professional judgment, are of most significance in the audit of the financial statements. There were no key audit matters to report in the year under review.

Other Matter

1. Delayed Payments to Persons Affected by the Project

Annex 3 to the financial statements reflects pending bills balance of Kshs.3,566,237,990 as at 30 June, 2022 which includes a balance of Kshs.1,643,235,886 for acquisition of land from Project Affected Persons (PAPs). Review of the project file revealed complaints by the PAPs and legal cases filed against the Authority due to delayed compensations, as detailed below;

a) A complaint by four (4) PAPs with regard to compensation for four (4) parcels of land at Kisasi/Mosa, which had been gazetted by the National Land Commission (NLC) on 28 August, 2020. It was not clear whether the funds for compensation

were transferred to the NLC since the four (4) beneficiaries had not been compensated as at the end of the financial year.

- b) Compensation for compulsory acquisition of parcels of land from residents of lkutha village in Kitui County. On 12 January, 2018, NLC through the Kenya Gazette Notice No. 177 of 2018 published its intention to acquire fifty (50) parcels of land in lkutha/Mbitini. Through a letter to KeNHA, the residents complained about delayed payments which had not been paid by the end of 2020/2021 financial year.
- c) A local firm of advocates, acting on behalf of the residents, issued letter to KeNHA and NLC indicating that the parcels of land acquired were valued and awards given to individual proprietors, and that some awards were later revised downwards without any justification. According to the letter, the residents decided to pursue the matter through an advocate since they had not been compensated by the time of this audit.
- d) Five (5) PAPs were to be compensated for their parcels of land. However, due to delays in compensation, the five (5) PAPs issued a 14-days-notice of legal action against the Authority, if the compensation would not have been paid within the 14 days. However, there was no evidence of payment of the compensation, by the time of this audit.
- e) Annex 3 on pending bills reflect an amount of Kshs.280,930,790 as compensation to PAPs to date. However, the schedule for beneficiaries was not provided for audit review, therefore it was not possible to confirm the validity of the payment.

In view of disputes between the Authority and PAPs described above, the Project risks losing funds through award of damages, penalties and interest, which are costs which can be avoided.

2. Budgetary Control and Performance

The statement of comparison of budget and actual amounts reflects final receipts budget and actual on comparable basis totaling to Kshs.490,000,000 and Kshs.90,650,930 respectively, resulting to an underfunding of Kshs.399,349,070 or 81% of the budget. Similarly, the Project spent Kshs.90,650,930 against an approved budget of Kshs.490,000,000, resulting to an under expenditure of Kshs.399,349,070 or 81% of the budget.

The underfunding and under performance may have affected the implementation of planned activities for the Project and this may have impacted negatively on service delivery to the public.

3. Pending Bills

Annex 3 to the financial statements reflects pending bills of Kshs.3,566,237,990 as at 30 June, 2022 which were not settled during the financial year 2021/2022 but were instead carried forward to 2022/2023 financial year, not-withstanding the fact that the project information reflected under the funding summary shows that all the project committed funds by both the financier and Government of Kenya have been fully received and paid out. Further, the pending bills of Kshs.3,566,237,990 includes an amount of Kshs.1,915,289,734 which relates to 2020/2021 and earlier years.

Failure to settle bills in the year to which they relate affects the budget for the subsequent year on which they form a first charge. This also affects the efficiency with which the project is implemented.

REPORT ON LAWFULNESS AND EFFECTIVENESS IN USE OF PUBLIC RESOURCES

Conclusion

As required by Article 229(6) of the Constitution, based on the audit procedures performed, except for the matters described in the Basis for Conclusion on Lawfulness and Effectiveness in Use of Public Resources section of my report, I confirm that, nothing else has come to my attention to cause me to believe that public resources have not been applied lawfully and in an effective way.

Basis for Conclusion

Variation of Contract without an Approved Budget

Review of sources of funds for the project revealed that the Bank and Government of Kenya committed Kshs.15,644,154,921 and Kshs.3,435,361,592 respectively, for the project. These funds had been received and utilized towards the Project. Further review of records provided for audit revealed that the Authority amended the project's commercial contract by increasing the contract sum payable to the Contractor from Kshs.18,404,888,139 to Kshs.21,545,912,343, an increment of Kshs.3,141,024,204. This amendment of the contract, which was done on 28 April, 2021, was based on an unsigned letter dated 23 April, 2021 from the Permanent Secretary, National Treasury.

In the circumstances, it was not possible to confirm validity of the variation of the contract sum.

The audit was conducted in accordance with ISSAI 4000. The standard requires that I comply with ethical requirements and plan and perform the audit to obtain assurance about whether the activities, financial transactions and information reflected in the financial statements are in compliance, in all material respects, with the authorities that govern them. I believe that the audit evidence I have obtained is sufficient and appropriate to provide a basis for my conclusion.

REPORT ON EFFECTIVENESS OF INTERNAL CONTROLS, RISK MANAGEMENT AND GOVERNANCE

Conclusion

As required by Section 7(1)(a) of the Public Audit Act, 2015, based on the audit procedures performed, I confirm that, nothing has come to my attention to cause me to believe that internal controls, risk management and overall governance were not effective.

Basis for Conclusion

The audit was conducted in accordance with ISSAI 2315 and ISSAI 2330. The standards require that I plan and perform the audit to obtain assurance about whether effective processes and systems of internal control, risk management and overall governance were operating effectively, in all material respects. I believe that the audit evidence I have obtained is sufficient and appropriate to provide a basis for my conclusion.

Responsibilities of Management and those Charged with Governance

Management is responsible for the preparation and fair presentation of these financial statements in accordance with International Public Sector Accounting Standards (Cash Basis) and for maintaining effective internal control as Management determines is necessary to enable the preparation of financial statements that are free from material misstatement, whether due to fraud or error and for its assessment of the effectiveness of internal control, risk management and governance.

In preparing the financial statements, Management is responsible for assessing the Project's ability to sustain services, disclosing, as applicable, matters related to sustainability of services and using the applicable basis of accounting unless Management is aware of intentions to terminate the Project or to cease operation.

Management is also responsible for the submission of the financial statements to the Auditor-General in accordance with the provisions of Section 47 of the Public Audit Act, 2015.

In addition to the responsibility for the preparation and presentation of the financial statements described above, Management is also responsible for ensuring that the activities, financial transactions and information reflected in the financial statements are in compliance with the authorities which govern them, and that public resources are applied in an effective way.

Those charged with governance are responsible for overseeing the Project's financial reporting process, reviewing the effectiveness of how Management monitors compliance with relevant legislative and regulatory requirements, ensuring that effective processes and systems are in place to address key roles and responsibilities in relation to governance and risk management, and ensuring the adequacy and effectiveness of the control environment.

Auditor-General's Responsibilities for the Audit

The audit objectives are to obtain reasonable assurance about whether the financial statements as a whole are free from material misstatement, whether due to fraud or error, and to issue an auditor's report that includes my opinion in accordance with the provisions of Section 48 of the Public Audit Act, 2015 and submit the audit report in compliance with Article 229(7) of the Constitution. Reasonable assurance is a high level of assurance, but is not a guarantee that an audit conducted in accordance with ISSAIs will always detect a material misstatement and weakness when it exists. Misstatements can arise from fraud or error and are considered material if, individually or in the aggregate, they could reasonably be expected to influence the economic decisions of users taken on the basis of these financial statements.

In addition to the audit of the financial statements, a compliance audit is planned and performed to express a conclusion about whether, in all material respects, the activities, financial transactions and information reflected in the financial statements are in compliance with the authorities that govern them and that public resources are applied in an effective way, in accordance with the provisions of Article 229(6) of the Constitution and submit the audit report in compliance with Article 229(7) of the Constitution.

Further, in planning and performing the audit of the financial statements and audit of compliance, I consider internal control in order to give an assurance on the effectiveness of internal controls, risk management and governance processes and systems in accordance with the provisions of Section 7(1)(a) of the Public Audit Act, 2015 and submit the audit report in compliance with Article 229(7) of the Constitution. My consideration of the internal control would not necessarily disclose all matters in the internal control that might be material weaknesses under the ISSAIs. A material weakness is a condition in which the design or operation of one or more of the internal control components does not reduce to a relatively low level the risk that misstatements caused by error or fraud in amounts that would be material in relation to the financial statements being audited may occur and not be detected within a timely period by employees in the normal course of performing their assigned functions.

Because of its inherent limitations, internal control may not prevent or detect misstatements and instances of noncompliance. Also, projections of any evaluation of effectiveness to future periods are subject to the risk that controls may become inadequate because of changes in conditions, or that the degree of compliance with the Project's policies and procedures may deteriorate.

As part of an audit conducted in accordance with ISSAIs, I exercise professional judgement and maintain professional skepticism throughout the audit. I also:

• Identify and assess the risks of material misstatement of the financial statements, whether due to fraud or error, design and perform audit procedures responsive to those risks, and obtain audit evidence that is sufficient and appropriate to provide a basis for my opinion. The risk of not detecting a material misstatement resulting from fraud is higher than for one resulting from error, as fraud may involve collusion, forgery, intentional omissions, misrepresentations, or the override of internal control.

- Evaluate the appropriateness of accounting policies used and the reasonableness of accounting estimates and related disclosures made by the Management.
- Conclude on the appropriateness of the Management's use of the applicable basis of accounting and, based on the audit evidence obtained, whether a material uncertainty exists related to events or conditions that may cast significant doubt on the Project's ability to continue to sustain its services. If I conclude that a material uncertainty exists, I am required to draw attention in the auditor's report to the related disclosures in the financial statements or, if such disclosures are inadequate, to modify my opinion. My conclusions are based on the audit evidence obtained up to the date of my audit report. However, future events or conditions may cause the Project to sustain its services.
- Evaluate the overall presentation, structure and content of the financial statements, including the disclosures, and whether the financial statements represent the underlying transactions and events in a manner that achieves fair presentation.
- Obtain sufficient appropriate audit evidence regarding the financial information and business activities of the Project to express an opinion on the financial statements.
- Perform such other procedures as I consider necessary in the circumstances.

I communicate with the Management regarding, among other matters, the planned scope and timing of the audit and significant audit findings, including any significant deficiencies in internal control that are identified during the audit.

I also provide Management with a statement that I have complied with relevant ethical requirements regarding independence and to communicate with them all relationships and other matters that may reasonably be thought to bear on my independence and where applicable, related safeguards.

CPA Nancy Garbardo, CBS AUDITOR-GENERAL

Nairobi

29 November, 2022

Annual Report and Financial Statements for me financial year ended June 30, 2022 KIBWEZI – MUTOMO – KITUI – MIGWAN' ROAD PROJECT

6. STATEMENT OF RECEIPTS AND PAYMENTS FOR THE YEAR ENDED 30TH JUNE 2022

			FY 2021/22		FY 2020/21	20/21		
	,	Receipts and	Payments made by		Receipts and	Payments		Cumulative to
		controlled by the entity	third parties	Total	controlled by	made by third parties	Total	
	Note	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.	Kshs.
RECEIPTS Transfer from Government entities	1	43,718,465	•	43,718,465	796,772,220	1	796,772,220	3,435,361,592
Loan from external Development Partners	7	1	46,932,465	46,932,465	ı	1,501,838,874	1,501,838,874	15,644,154,921
TOTAL RECEIPTS		43,718,465	46,932,465	90,650,930	796,772,220	1,501,838,874	2,298,611,094	19,079,516,513
PAYMENTS								
Purchase of Goods & Services	3	68,200	ı	68,200	6,445,420	•	6,445,420	39,755,900
Acquisition of non-	4	43,650,265	46,932,465	90,582,730	939,465,509	1,501,838,874	2,441,304,383	19,039,760,613
TOTAL PAYMENTS		43,718,465	46,932,465	90,650,930	945,910,929	1,501,838,874	2,447,749,803	19,079,516,513
SURPLUS/DEFICIT FOR THE YEAR		•	•	•	(149,138,709)	•	(149,138,709)	'

The accounting policies and explanatory notes to these financial statements are an integral part of the financial statements.

Eng. Kungu Ndungu

Director General

Director, Development Eng. Charles Obuon

ICPAK Member No: 8279 Deputy Director (F&A) CPA Chanje Kera

Date

Date

Date

7. STATEMENT OF FINANCIAL ASSETS AS AT 30TH JUNE 2022

7. STATEMENT OF FINANCIAL ASSETS AS A	Notes:-	2021/22 Kshs.	2020/21 Kshs.
FINANCIAL ASSETS Cash and Cash Balances	5	-	-
TOTAL FINANCIAL ASSETS FINANCIAL LIABILITIES Payables - Retentions	6	-	-
NET ASSETS REPRESENTED BY:- Surplus/Deficit for the year			_
Fund balance b/fwd NET FINANCIAL POSITION	8	-	-

The accounting policies and explanatory notes to these financial statements form an integral part of the financial statements. The financial statements were approved on _________________________________and signed by:

Eng. Kungu Ndungu Director General

Eng. Charles Obuon Director, Development

CPA Chanje Kera
Deputy Director (F&A)
ICPAK Member No: 8279

8. STATEMENT OF CASHFLOW FOR THE PERIOD 30TH JUNE 2022

	Note	2021/22	2020/21
	Note	Kshs.	Kshs.
RECEIPTS			
Receipts			
Transfers from Government entities			
Gok Counterpart Fund	1	43,718,465	796,772,220
Total Receipts		43,718,465	796,772,220
Payment			
Purchase of goods and services			
Project operating costs	3	(68,200)	(6,445,420)
Total Payments		(68,200)	(6,445,420)
Net cash flow from operating activities		43,650,265	790,326,800
CASHFLOW FROM INVESTING ACTIVITIES			
Acquisition of road assets	4	(90,582,730)	(2,441,304,383)
Net cash flows from Investing Activities		(90,582,730)	(2,441,304,383)
CASHFLOW FROM BORROWING ACTIVITIES			
Proceeds from Foreign Borrowings	2	46,932,465	1,501,838,874
Net cash flow from financing activities		46,932,465	1,501,838,874
NET INCREASE IN CASH AND CASH			
EQUIVALENT		-	(149,138,709)
Cash and cash equivalent at Beginning of the year		-	149,138,709
Cash and cash equivalent at end of the year		-	-

The accounting policies and explanatory notes to these financial statements form an integral part of the financial statements. The entity financial statements were approved on _______________________________and

signed by:

Eng. Kungu Ndungu Director General Eng. Charles Obuon Director, Development

CPA Chanje Kera
Deputy Director (F&A)
ICPAK Member No: 8279

9. STATEMENT OF COMPARISON OF BUDGET AND ACTUAL AMOUNTS FOR THE YEAR ENDED 30TH JUNE 2022

Receipts/Payments	Original Budget	Adjustments	Final Budget	Actual on Comparabl e Basis	Variance	% Var
Item	a	b	c=a+b	d	e=c-d	f=d/c %
Receipts						
Transfers from Government entities	200,000,000	(110,000,000)	90,000,000	43,718,465	46,281,535	49%
Proceeds from foreign borrowings	1,000,000,000	(600,000,000)	400,000,000	46,932,465	353,067,535	12%
Total Receipts	1,200,000,000	(710,000,000)	490,000,000	90,650,930	399,349,070	19%
Payments						
Purchase of goods and services	1 200 000 000	(710,000,000)	490,000,000	68,200	399,349,070	19%
Acquisition of non-financial assets	1,200,000,000	(710,000,000)	490,000,000	90,582,730	377,347,070	1770
Total Payments	1,200,000,000	(710,000,000)	490,000,000	90,650,930	399,349,070	19%

Note: The significant budget utilisation/performance differences in the last column are explained in Annex 1 to these financial statements.

Eng. Kungu Ndungu Director General

Eng. Charles Obuon
Director, Development

CPA Chanje Kera Deputy Director (F&A) ICPAK Member No: 8279

30 Alia 222

Date

Date

3 0 AUG 2022 Date

10. SIGNIFICANT ACCOUNTING POLICIES

The principal accounting policies adopted in the preparation of these financial statements are set out below:

10.1 Statement of compliance and basis of preparation

The financial statements have been prepared in accordance with Cash-basis IPSAS financial reporting under the cash basis of accounting, as prescribed by the PSASB and set out in the accounting policy note below. This cash basis of accounting has been supplemented with accounting for; a) receivables that include imprests and salary advances and b) payables that include deposits and retentions. The financial statements comply with and conform to the form of prescribed by the PSASB.

The accounting policies adopted have been consistently applied to all the years presented.

10.2 Reporting entity

The financial statements are for the Kibwezi – Mutomo – Kitui – Migwani Road Project under National Government of Kenya. The financial statements encompass the reporting entity as specified in the relevant legislation PFM Act 2012 .

10.3 Reporting currency

The financial statements are presented in Kenya Shillings (KShs), which is the functional and reporting currency of the Project and all values are rounded to the nearest Kenya Shilling.

10.4 Recognition of receipts

The Project recognises all receipts from the various sources when the event occurs, and the related cash has actually been received by the Government.

i) Transfers from the Exchequer

Transfer from Exchequer is be recognized in the books of accounts when cash is received. Cash is considered as received when payment instruction is issued to the bank and notified to the receiving entity.

ii) External Assistance

External assistance is received through grants and loans from multilateral and bilateral development partners.

iii) Other receipts

These include Appropriation-in-Aid and relates to receipts such as proceeds from disposal of assets and sale of tender documents. These are recognized in the financial statements the time associated cash is received.

iv) Donations and grants

Grants and donations shall be recognized in the books of accounts when cash is received. Cash is considered as received when a payment advice is received by the recipient entity or by the beneficiary. In case of grant/donation in kind, such grants are recorded upon receipt of the grant item and upon determination of the value. The date of the transaction is the value date indicated on the payment advice.

v) Proceeds from borrowing

Borrowing includes external loans acquired by the Project or any other debt the Project may take and will be treated on cash basis and recognized as a receipt during the year they were received.

a) Undrawn external assistance

These are loans and grants at reporting date as specified in a binding agreement and relate to funding for the Project currently under development where conditions have been satisfied or their ongoing satisfaction is highly likely and the project is anticipated to continue to completion. An analysis of the Project's undrawn external assistance is shown in the funding summary

10.5 Recognition of payments

The Project recognises all payments when the event occurs, and the related cash has actually been paid out by the Project.

i) Compensation of employees

Salaries and Wages, Allowances, Statutory Contribution for employees are recognized in the period when the compensation is paid.

ii) Use of goods and services

Goods and services are recognized as payments in the period when the goods/services are consumed and paid for. If not paid for during the period where goods/services are consumed, they shall be disclosed as pending bills.

iii) Interest on borrowing

Borrowing costs that include interest are recognized as payment in the period in which they incurred and paid for.

iv) Repayment of borrowing (principal amount)

The repayment of principal amount of borrowing is recognized as payment in the period in which the repayment is made. The stock of debt is disclosed as an annexure to the consolidated financial statements.

v) Acquisition of fixed assets

The payment on acquisition of property plant and equipment items is not capitalized. The cost of acquisition and proceeds from disposal of these items are treated as payments and receipts items respectively. Where an asset is acquired in a non-exchange transaction for nil or nominal consideration and the fair value of the asset can be reliably established, a contra transaction is recorded as receipt and as a payment.

A fixed asset register is maintained by each public entity and a summary provided for purposes of consolidation. This summary is disclosed as an annexure to the consolidated financial statements.

10.6 In-kind donations

In-kind contributions are donations that are made to the Project in the form of actual goods and/or services rather than in money or cash terms. These donations may include vehicles, equipment or personnel services. Where the financial value received for in-kind contributions can be reliably determined, the Project includes such value in the statement of receipts and payments both as receipts and as payments in equal and opposite amounts; otherwise, the contribution is not recorded.

10.7 Cash and cash equivalents

Cash and cash equivalents comprise cash on hand and cash at bank, short-term deposits on call and highly liquid investments with an original maturity of three months or less, which are readily convertible to known amounts of cash and are subject to insignificant risk of changes in value. Bank

account balances include amounts held at the Central Bank of Kenya and at various commercial banks at the end of the financial year. For the purposes of these financial statements, cash and cash equivalents also include short term cash imprests and advances to authorised public officers and/or institutions which were not surrendered or accounted for at the end of the financial year.

10.8 Restriction on cash

Restricted cash represents amounts that are limited/restricted from being used to settle a liability for at least twelve months after the reporting period. This cash is limited for direct use as required by stipulation. Amounts maintained in deposit bank accounts are restricted for use in refunding third part deposits.

10.9 Imprests and Advances

For the purposes of these financial statements, imprests and advances to authorised public officers and/or institutions which were not surrendered or accounted for at the end of the financial year is treated as receivables. This is in recognition of the government practice where the imprest payments are recognized as payments when fully accounted for by the imprest or AIE holders. This is an enhancement to the cash accounting policy. Other accounts receivables are disclosed in the financial statements.

10.10 Contingent Liabilities

A contingent liability is:

- a) A possible obligation that arises from past events and whose existence will be confirmed only by the occurrence or non-occurrence of one or more uncertain future events not wholly within the control of the entity; or
- b) A present obligation that arises from past events but is not recognised because:
 - i) It is not probable that an outflow of resources embodying economic benefits or service potential will be required to settle the obligation; or
- ii) The amount of the obligation cannot be measured with sufficient reliability. Some of contingent liabilities may arise from: litigation in progress, guarantees, indemnities. Letters of comfort/ support, insurance, Public Private Partnerships,

 The Entity does not recognize a contingent liability but discloses details of any contingencies in the notes to the financial statements unless the possibility of an outflow of resources embodying economic benefits or service potential is remote. There were no contingent liabilities in the year.

10.11 Contingent Assets

The Kibwezi – Mutomo – Kitui – Migwani Road Project does not recognize a contingent asset, but discloses details of a possible asset whose existence is contingent on the occurrence or non-occurrence of one or more uncertain future events not wholly within the control of The Kibwezi – Mutomo – Kitui – Migwani Road Project in the notes to the financial statements. Contingent assets are assessed continually to ensure that developments are appropriately reflected in the financial statements. If it has become virtually certain that an inflow of economic benefits or service potential will arise and the asset's value can be measured reliably, the asset and the related revenue are recognized in the financial statements of the period in which the change occurs.

KIBWEZI – MUTOMO – KITUI – MIGWANI ROAD PROJECT Annual Report and Financial Statements for the financial year ended June 30, 2022

Significant Accounting Policies (Continued)

10.12 Pending bills

Pending bills consist of unpaid liabilities at the end of the financial year arising from contracted goods or services during the year or in past years. As pending bills do not involve the payment of cash in the reporting period, they recorded as 'memorandum' or 'off-balance' items to provide a sense of the overall net cash position of the Project at the end of the year. When the pending bills are finally settled, such payments are included in the statement of receipts and payments in the year in which the payments are made.

10.13 Budget

The budget is developed on a comparable accounting basis (cash basis), the same accounts classification basis (except for accounts receivable - outstanding imprest and clearance accounts and accounts payable - deposits, which are accounted for on an accrual basis), and for the same period as the financial statements. The Project's budget was approved as required by Law and National Treasury Regulations, as well as by the participating development partners, as detailed in the Government of Kenya Budget Printed Estimates for the year. The Development Projects are budgeted for under the MDAs but receive budgeted funds as transfers and account for them separately. These transfers are recognised as inter-entity transfers and are eliminated upon consolidation. A high-level assessment of the Project's actual performance against the comparable budget for the financial year/period under review has been included in an annex to these financial statements.

10.14 Third party payments

Included in the receipts and payments, are payments made on its behalf by to third parties in form of loans and grants. These payments do not constitute cash receipts and payments and are disclosed in the payment to third parties column in the statement of receipts and payments.

During the year Kshs 47 million being loan disbursements were received in form of direct payments from third parties.

10.15 Exchange rate differences

The accounting records are maintained in the functional currency of the primary economic environment in which the Project operates, Kenya Shillings. Transactions in foreign currencies during the year/period are converted into the functional currency using the exchange rates prevailing at the dates of the transactions. Any foreign exchange gains and losses resulting from the settlement of such transactions and from the translation at year-end exchange rates of monetary assets and liabilities denominated in foreign currencies are recognised in the statements of receipts and payments.

10.16 Comparative figures

Where necessary comparative figures for the previous financial year/period have been amended or reconfigured to conform to the required changes in financial statement presentation.

10.17 Subsequent events

There have been no events subsequent to the financial year/period end with a significant impact on the financial statements for the year ended June 30, 2022.

10.18 Prior period adjustments

Prior period adjustments relate to errors and other adjustments noted arising from previous year(s). There were no Prior year adjustments in the current financial year.

11. NOTES TO THE FINANCIAL STATEMENTS

1. RECEIPTS FROM GOVERNMENT OF KENYA

These represent counterpart funding and other receipts from government as follows:

	2021/22	2020/21	Cumulative
	Kshs	Kshs	to-date
Counterpart funds Quarter 1	43,416,739	84,898,733	203,294,544
Counterpart funds Quarter 2	301,726	431,073,333	848,891,366
Counterpart funds Quarter 3	-	3,184,202	838,630,077
Counterpart funds Quarter 4	-	277,615,952	1,544,545,605
TOTAL	43,718,465	796,772,220	3,435,361,592

2. LOAN FROM EXTERNAL DEVELOPMENT PARTNERS

During the 12 months to 30 June 2022 we received funding from development partners in form of loans

negotiated by the National Treasury donors as detailed in the table below:

Name of Dor	·	Date Received	Amount in Loan Currency	Loans Received as Direct payments	Total amou	nts in Kshs.
					FY 2021/22	FY 2020/21
			USD	Kshs	Kshs	Kshs
Loans Receiv	ed from	Multilateral Do	onors			
Exim Bank o	f China	FY 2021/22	584,221.80	46,932,465	46,932,465	1,501,838,874
Total				46,932,465	46,932,465	1,501,838,874

3. PURCHASE OF GOODS AND SERVICES

			FY 2021/22	ž.	FY 2020/21	
	2.4	Receipts and payments controlled by the entity	Payments made by third parties	Total Payments	Total Payments	Cumulative
		Kshs	Kshs	Kshs	Kshs	Kshs
Domestic trav	rel &	68,200	-	68,200	6,412,300	28,522,661
Advertising a services	nd	-	-	-	33,120	11,233,239
Total		68,200	-	68,200	6,445,420	39,755,900

4. ACQUISITION OF NON-FINANCIAL ASSETS

		FY 2021/22		FY 2020/21	
	Receipts and payments controlled by the entity	Payments made by third parties	Total Payments	Total Payments	Cumulative
	Kshs	Kshs	Kshs	Kshs	Kshs
Construction of roads	43,650,265	46,932,465	90,582,730	2,241,304,383	18,758,220,129
Acquisition of land	-	-	-	200,000,000	281,540,484
Total	43,650,265	46,932,465	90,582,730	2,441,304,383	19,039,760,613

5. (i) CASH AND CASH EQUIVALENTS C/FWD

	2021/2022	2020/2021
	Kshs	Kshs
Local Currency Accounts		
Total Local Currency	-	_

(ii) Bank Accounts

(ii) Bank Accounts	2021/2022	2020/2021
	Kshs	Kshs
National Bank Of Kenya	_	_
A/C No. 0100132733200		
Total	-	-

6. ACCOUNTS PAYABLES - RETENTIONS

Description	2021-2022	2020-2021
	Kshs	Kshs
Retention	-	-
Total	-	-

KIBWEZI – MUTOMO – KITUI – MIGWANI ROAD PROJECT Annual Report and Financial Statements for the financial year ended June 30, 2022

7. CHANGES IN ACCOUNTS PAYABLE -RETENTIONS

Description	2021-2022	2020-2021
	Kshs	Kshs
Retentions as at 1st July	-	149,138,709
Closing accounts payables as at 30th June	-	-
Change in payables	-	(149,138,709)

8. FUND BALANCE BROUGHT FORWARD

	2021/2022	2020/2021
	KShs	KShs
Bank accounts	-	-
Total	-	-

12. OTHER IMPORTANT DISCLOSURES

12.1 PENDING ACCOUNTS PAYABLE (Annex 3)

12.1 I DIVIDING NEED	Balance b/f FY 2021/2022	Additions for the period	Paid during the year	Balance c/f FY 2021/2022
Description	Kshs	Kshs	Kshs	Kshs
Construction of Roads	253,934,874	1,669,384,329	85,582,730	1,837,736,473
Acquisition of Land	1,643,235,886	6,374,950	-	1,649,610,836
Supply of Services	23,118,974	61,381,400	5,000,000	79,500,374
Total	1,920,289,734	1,737,140,680	90,582,730	3,566,847,684

12.2 EXTERNAL ASSISTANCE

	FY 2021/2022	FY 2020/2021
Description	Kshs	Kshs
External assistance received as loans	46,932,465	1,501,838,874
Total	46,932,465	1,501,838,874

a). External assistance relating loans

	FY 2021/2022	FY 2020/2021
Description	Kshs	Kshs
External assistance received as loans	46,932,465	1,501,838,874
Total	46,932,465	1,501,838,874

b) Undrawn external assistance

	Purpose for which the undrawn external assistance may be used	FY 2021/2022	FY 2020/2021
Description		Kshs	Kshs
Undrawn external assistance - loans	Road Construction	-	46,932,462
Total		-	46,932,462

c)classes of providers of external assistance

		FY 2021/2022	FY 2020/2021
Description		Kshs	Kshs
Bilateral don	ors	46,932,465	1,501,838,874
Total		46,932,465	1,501,838,874

d Purpose and use of external assistance

Payments M	ade by Third Parties	FY 2021/2022	FY FY 2020/2021
		Kshs	Kshs
Acquisition o	f Assets	46,932,465	1,501,838,874
TOTAL		46,932,465	1,501,838,874

f. External Assistance paid by Third Parties on behalf of the Entity by Source

This relates to external assistance paid directly by third parties to settle obligations on behalf of the entity

	FY 2021/2022	FY 2020/2021
Description	Kshs	Kshs
Bilateral donors	46,932,465	1,501,838,874
Total	46,932,465	1,501,838,874

Annual Report and Financial Statements for the financial year ended June 30, 2022 KIBWEZI – MUTOMO – KITUI – MIGWANI ROAD PROJECT

PRIOR YEAR AUDITOR-GENERAL'S RECOMMENDATIONS

Ref.	13 PF	PRIOR VEAR AIIDITOR-GENERAL'S RECOMMENDAIIONS	MENDATIONS		
BASIS OF OPINION Unsupported Expenditure Unsupported Expenditure The statement of receipts and payments and whote 12.2 to the financial statements reflects an expenditure of Kshs 1,501,838,874 incurred in acquisition of non-financial assets paid by third parties during the year. However, no supporting acquisition of non-financial assets paid by third parties during the year. However, no supporting acquisition of non-financial assets paid by third barties during the year. However, no supporting acquisition of non-financial assets paid by third bank to confirm the development partner. In the absence of adequate relevant supporting documents, the accuracy, completeness and regularity of the expenditure of Kshs 1,501,838,874 could not be confirmed. Interest on delayed Payments Review of interin payment certificate No. 5b C February 2021 revealed that the company that had been awarded the contract charged the employer interest on delayed payments and which should have been avoided since the Project had enough funding at the time.	Ref.	Issue / Observations from Auditor	Management comments	Status: (Resolved / Not Resolved)	Timeframe: (Put a date when you expect the issue to be resolved)
Interest on delayed Payments Review of interim payment certificate No. 5b Of 2 February 2021 revealed that the company that had been awarded the contract charged the employer interest on delayed payments amounting to Kshs 215,284,609 during the year and which should have been avoided since the project had enough funding at the time. In the project accrued the refenced interest on delayed payments to: Ongoing Ongoing Project had enough funding at the time.		BASIS OF OPINION Unsupported Expenditure The statement of receipts and payments and Note 12.2 to the financial statements reflects an expenditure of Kshs 1,501,838,874 incurred in acquisition of non-financial assets paid by third parties during the year. However, no supporting documents were provided for audit to confirm the disbursements as required by Article 5 (clause 5.3) of the buyer credit loan agreement. In the absence of adequate relevant supporting documents, the accuracy, completeness and regularity of the expenditure of Kshs 1,501,838,874 could not be confirmed.	The 1,50 payn 1. 1. 2.	Resolved	Resolved
	7	Interest on delayed Payments Review of interim payment certificate No. 5b of 2 February 2021 revealed that the company that had been awarded the contract charged the employer interest on delayed payments amounting to Kshs 215,284,609 during the year and which should have been avoided since the Project had enough funding at the time.	E ii 5	Ongoing	Continuous

Annual Report and Financial Statements for the financial year ended June 30, 2022 KIBWEZI – MUTOMO – KITUI – MIGWANI ROAD PROJECT

Ref. No.	Issue / Observations from Auditor	Management comments	Status: (Resolved / Not Resolved)	Timeframe: (Put a date when you expect the issue to be resolved)	
	The interest payments were therefore an irregular charge to public funds.	counterpart portion of each IPC has been settled 2. Inadequate Budgetary allocations as well as delays in release of exchequer funds led to delays in processing GoK portion.			
		In order to ensure that the pending bills are settled, the Authority is liaising with the Parent Ministry and the National Treasury in an effort to secure adequate budgetary provisions to settle the Pending Bills. This is evidenced by the settlement of an amount of Kshs 796,772,220 in FY 2020/21 and a further Kshs 43,650,265 in the year under review			

KIBWEZI – MUTOMO – KITUI – MIGWANI ROAD PROJECT Annual Report and Financial Statements for the financial year ended June 30, 2022

Ref. No.	Issue / Observations from Auditor	Management comments	Status: (Resolved / Not Resolved)	Timeframe: (Put a date when you expect the issue to be resolved)
	Annex 3 to the financial statements reflects a pending bills balance of Kshs 1,920,289,734 as at 30 June 2021. However, a review of pending bills analysis revealed the following anomalies; i) An amount of Kshs 38,650,265 which was payable during the year from counterpart funds to Sinohydro Corporation Ltd under interim payment certificate Number 8 was not paid	The amount of Kshs 38,650,265 relating to IPC 08 was settled in the year under review.		
m	ii) Payment of Kshs 219,018,169 was made by the lender during the year for which no supporting documents were provided for review.	The payment of Kshs 219,018,169 is duly supported by a payment certificate and payment voucher which were availed to the audit team during audit. The documents	Ongoing	Continuous
	iii)An amount of Kshs 5,765,256 relating to lease of 11.74 acres of land to KeNHA by Kenya Forest services in respect of wayleave for construction and maintenance of Kibwezi Road interchange was not disclosed in the financial statements.	The invoice relating to wayleave road the construction of the Interchange was received in the FY under review and has subsequently been disclosed in the financial		

Annual Report and Financial Statements for the financial year ended June 30, 2022 KIBWEZI – MUTOMO – KITUI – MIGWANI ROAD PROJECT

Ref.	Issue / Observations from Auditor	Management comments	Status: (Resolved / Not Resolved)	Timeframe: (Put a date when you expect the issue to be resolved)
		The Authority to continue liaising with the parent Ministry and the National Treasury to facilitate budgetary allocations to the project to facilitate settlement of all the outstanding certificates.		
4	OTHER MATTER Delayed payments to Persons affected by project Annex 3 to the financial statements reflects a pending bills balance of Kshs 1,920,289,734 as at 30 June 2021. The balance includes an amount of Kshs 1,643,235,886 for acquisition of land from persons who were affected by the implementation of the project which had not been paid. In the circumstances, the project risk losing funds through award of damages and interest in legal disputes with the affected persons.	The delay in settlement of pending bills is a result of inadequate GoK budgetary allocation. The Authority is however committed to settlement of the pending bills as evidenced by settlement of an amount of Kshs 796,775,220 in FY 2020/21 and a further Kshs 43,650,265 in the financial year under review.	Ongoing	Continuous

Annual Report and Financial Statements for the financial year ended June 30, 2022 KIBWEZI – MUTOMO – KITUI – MIGWANI ROAD PROJECT

Ref. No.	Issue / Observations from Auditor	Management comments	Status: (Resolved / Not Resolved)	Timeframe: (Put a date when you expect the issue to be resolved)
		NLC and the PAPs agreed that their land could be taken for		
		purposes of road construction,		
		there were no developments.		
		This was agreed by the PAPs		
		considering that the benefits of a		
		tarmacked road will by far		
		benefit them.		
		The Authority, in liaison with		
		the parent ministry will		
		endeavour to ensure that the		
		balance of the bills as well as		
		subsequent invoices and bills		
		raised by the contractor as well		
		as acquisition of rights of way		,
		are promptly settled through		
		sufficient budgetary allocation		

Eng. Charles Obuon Director, Development

Eng. Kungu Ndungu Director General

22

Annual Report and Financial Statements for the financial year ended June 30, 2022 KIBWEZI – MUTOMO – KITUI – MIGWANI ROAD PROJECT

14. ANNEXES

ANNEX 1 - VARIANCE EXPLANATIONS - COMPARATIVE BUDGET AND ACTUAL AMOUNTS FOR FY 2021-2022

		Г		T +-			<u> </u>		
Comments on Variance			Amounts utilized in FY 2020/21 through Internal Sourcing from RMLF against FY 2021/22 GoK Budget in order to mitigate against stalling of the Project	Exim Bank portion of the project substantially completed			Exim Bank portion of the project	substantially completed	
% of Utilisation Variance to Final Budget	d=b/a %		49%	12%		-	%61		
Budget Utilisation Variance	c=a-b		46,281,535	353,067,535	399,349,070		399,349,070		399,349,070
Actual on Comparable Basis	b		43,718,465	46,932,465	90,650,930	D	68,200	90,582,730	90,650,930
Final Budget	а	THE YEAR/PERIOD	90,000,000	400,000,000	490,000,000	3 THE YEAR/PERIO	490 000 000	000000000000000000000000000000000000000	490,000,000
		RECEIPTS DURING THE YEAR/PERIOD	Government of Kenya	External financing	Total receipts	PAYMENTS DURING THE YEAR/PERIOD	Purchase of goods and services	Acquisition of non- financial assets	Total Payments

ANNEX 2 - RECONCILIATION OF INTER-ENTITY TRANSFERS

	Break down of Transfers fr	om the State Department o	f Infrastructure
	Bank Statement Date	Amount (KShs)	Indicate the FY to which the amounts relate
a.	Government Counterpart I	Funding	
	09/07/2021	16,800	FY 2021/22
	09/07/2021	51,400	FY 2021/22
	14/07/2021	25,766,843	FY 2021/22
	14/07/2021	12,883,422	FY 2021/22
	20/09/2021	4,698,274	FY 2021/22
	18/10/2021	86,208	FY 2021/22
	18/10/2021	215,518	FY 2021/22
	Total	43,718,465	
b.	Direct Payments		
		_	
	NONE	-	
	Total	-	
c.	Others		
	_	_	
	NONE	-	
	Total	-	
	TOTAL(a+b+c)	43,718,465	

	Promoter Property
Eng.	Kungu Ndungu
Dire	ctor General

30 400 222

Date

CPA/Chanje Kera
Deputy Director (F&A)
ICPAK Member No: 8279

30 AUG 2022

Date

KIBWEZI – MUTOMO – KITUI – MIGWANI ROAD PROJECT Annual Report and Financial Statements for the financial year ended June 30, 2022

ANNEX 3 - ANALYSIS OF PENDING BILLS

ANNEAS - ANALISIS OF I ENDING BILLING	CHARLE					
Supplier of Goods or Services	Original Amount	Date Contracted	Amount Paid To-Date	Outstanding Balance 2022	Outstanding Balance 2021	Comments
	а	Р	3	d=a-c		
O						
Construction of roads	215 284 609	30/03/2021	•	215,284,609	•	2-5 I
SINOH I DRO CORFORATION SINOHYDRO CORPORATION	628,204,841	01/09/2021		628,204,841		1
SINOHYDRO CORPORATION	628,204,841	23/12/2021	-	628,204,841		2
SINOHYDRO CORPORATION	119,076,221	17/11/2021	-	119,076,221		6-7 Interest
SINOHYDRO CORPORATION	78,507,391	15/12/2021	•	78,507,391		VoP 2
SINOHYDRO CORPORATION	78,998,607	02/03/2022	•	78,998,607		1-C'Reimbursement
SINOHYDRO CORPORATION	76,762,772	11/05/2022	-	76,762,772		VAT
SINOHYDRO CORPORATION	4,414,992	09/05/2022	•	4,414,992		8-Interest
SINOHYDRO CORPORATION	8,282,200	06/06/2022	•	8,282,200		6
Total Construction of roads	1,837,736,473		-	1,837,736,473	253,934,874	
Acquisition of Land						
KENVA FOREST SERVICE	5,765,256	16/07/2021	•	5,765,256		Inv.68887
COMMISSIONER OF LANDS	1,924,776,370		281,540,484	1,643,235,886	•	
Total Acquisition of Land	1,930,541,626		280,930,790	1,649,001,142	1,643,235,886	
Supply of services			•			
A PEC CONSORTIUM	5,595,343	25/01/2021	5,000,000	595,343	•	32
A PEC CONSORTIUM	4,224,886	04/03/2021	•	4,224,886	•	33
A PEC CONSORTIUM	9,073,860	07/05/2021	1	9,073,860	•	35
A PEC CONSORTIUM	4,224,886	20/05/2021	•	4,224,886		36
A PEC CONSORTIUM	23,606,000	12/10/2021	•	23,606,000	'	37
APEC CONSORTIUM	5,901,500	21/10/2021	'	5,901,500	•	38
A PEC CONSORTIUM	5,901,500	09/11/2021	•	5,901,500	•	39
A DEC CONSORTILIM	7,479,100	24/01/2022	•	7,479,100	1	41
A DEC CONSORTILIM	6,690,300	04/03/2022	•	6,690,300	•	42
A PEC CONSORTITIM	5,901,500	03/03/2022	•	5,901,500	-	43
AFEC CONSONTION	5.901.500	05/05/2022		5,901,500	-	44
AFEC CONSOLITOIM	84.500.374		5,000,000	79,500,374	23,118,974	
Total Supply of Services	3.852.778.474		285,930,790	3,566,237,990	1,920,289,734	
Grand Lotal	, , , , , , , , , , , , , , , , , , , ,					

KIBWEZI – MUTOMO – KITUI – MIGWANI ROAD PROJECT Annual Report and Financial Statements for the financial year ended June 30, 2022

ANNEX 4 - SUMMARY OF FIXED ASSET REGISTER

	Opening Cost	Purchases/Additions in the Year	Disposals in the Year	Closing Cost
Asset class	(KShs)	(KShs)	(KShs)	(KShs)
	2021/22	2021/22	2021/22	2021/22
	(a)	(p)	(c)	(d)=(a)+(b)-(c)
Construction of Roads	18,667,637,399	90,582,730		18,758,220,129
Acquisition of Land	281,540,484	1	-	281,540,484
Total	18,949,177,883	90,582,730	•	19,039,760,613